



Project to Enhance Learning Experience at Camp Greenough with Amateur Radio

April 3, 2023

Norm Cantin – President BARC

Status – April 3, 2023

- Telephone Poles Installed
- Antenna rope and pulleys installed
- Pole installation article posted on ARRL New England Division website
March 8, 2023: [Cape Cod Scout Camp Ham Station Starts Building its Antenna Field – ARRL New England Division](#)
- Cape & Island Council BSA – BARC agreement draft in review by BARC Board of Directors
- Initial Fiber Network layout and Material list provided to Comcast
- ADA compliant door specification complete, door quotes due from several vendors

Work Progressing – Next Step, Install Exterior Doors

Pole Locations (40' tall)



Eversource Crew and Poles Arrive




Highly Efficient / Professional Crew

Center Pole Installation



A Well-Oiled Machine!

Draft Room Layout – Work in Progress



Donations Continue to Increase

- Building advise and oversight - Evergreen Construction
- Framing lumber – Shepley Wood
- Labor - BARC
- Tree work – Clear Cut Tree – reduced rate
- Electrical wiring – Avery Electric
- Telephone Poles – Eversource
- Fiber cable and components – Comcast
- Mini Splits – Murphy’s
- Blue Board – Drywall Masonry
- Plastering – Oceanside Plastering Company
- Paint – Hubbert Paint
- Drop ceiling – Mid Cape Home Center

ARRL Grant Significantly Supplemented by Local Donations

ARRL Grant Increased Substantially with Donation's from Local Businesses



BOY SCOUTS
OF AMERICA®

CAPE COD AND ISLANDS COUNCIL



Evergreen
Construction &
General Contracting



EVERSOURCE

ARRL Grant Increased Substantially with Donation's from Local Businesses



Murphy's



HUBBARD
PAINT & WALLPAPER



Mid-Cape
SINCE 1895



Drywall
Masonry
Supplies
Inc.



CAPE COD
INSULATION



Back-up

Status – March 6, 2023

- Storage room wall replaced – Door relocated
- 3 of 4 walls framed
- Old wiring removed / relocated
- Florescent strip light relocated in line with existing door
- Door opening header insufficient – Install LVL beam(s) to meet code
- Exterior door quotes / ordering in process
- Internet / Fiber infrastructure planning in process
- Poles scheduled to be installed 2nd week of March

Good Progress on Initial Room Construction

3 Walls Framed – Door Relocated



Men at Work




Special Thanks to Nick Bertazzoni & Mark Avery

Status – Feb 6, 2023

- 15 trees cut down – Clear Cut, Mark Avery
- Telephone pole locations marked
- Telephone pole installation over the next few weeks, weather depending – Eversource
- Basement cleanup complete
- Building permit received
- Electrical permit received

Ready to start framing the room

Basement Room Layout




Antenna / Pole Locations



Radio Room Enhancement to Maushop Lodge



- Cleanup and organize basement



- Build and furnish 11' x 14' Radio Room



- Add exterior entrance to radio room
- Replace damaged existing door

Cleanup Complete – Ready to Frame Room



Thanks to Mark N1ZPO, Don KT1OK, Don K1DCA, Rob K1UI, Jim KC1IPU

15 Trees Removed



Big Boy Toys – Do Yeomans Work!

